

Contract Number: C9899 Contract Name: New Walk Centre, Leicester

Basic Details	
Client Name :	Leicester City Council
Principal Contractor :	DSM
Owner of Document :	DSM Demolition Ltd
Contract Title :	New Walk Centre, Leicester
Contract Number :	C9899
Contract Location :	New Walk Centre, Marlborough Street, Leicester LE1 6ZG
Type of Activity :	Demolition

Hazardous Waste Site Registration Number:	OIS 368
Mobile Crusher Permit Details:	35(037)B

Project Targets (by mass %)		
Parameter	Target	Actual
D.I. Index	95	
R.M. Index	n/a	n/a

Persons legally required to be identified (SWMP Regulations 2008 Section 6 (1))		
Position	Name	Contact Details
Client	Shzia Hussain (CDMC)	0121 503 2808
Principal Contractor	Billy Young	0121 322 2225
Document Author	Rob Cooke	0121 322 2225

Confirmation that the plan has been monitored on a regular basis to ensure that work is progressing according to the plan and that the plan was updated in accordance with the SWMP Regulations (2008)

1	Signed by:	
	Name:	
	Position:	Finance Admin Assistant
	Date:	11 April 2014
2	Signed by:	
	Name:	Rob Cooke
	Position:	DSM Quality & Environmental Manager
	Date:	29 August 2014
3	Signed by:	
	Name:	
	Position:	
	Date:	

General observations: Explanation of any deviation from the plan (required for projects over £500,000). Where relevant, drawing on any lessons learnt, an action plan to address these for the next project (required for projects over £500,000).

1	
2	
3	
4	

Contract Number: C9899

Contract Name: New Walk Centre, Leicester

### Specific Items and Comments

### Pre Site Works

### Planned Waste Reduction Actions

We have recorded any decisions taken before the site waste management Plan was drafted on the nature of the project, demolition method, and materials employed in order to minimise the quantity of waste produced on site.

Waste Type	Action Planned	Waste Reduced	
		(m <sup>3</sup> )	(tonnes)
Concrete & Brick	Recover for re-use	4500	9000
Timber	Stream for re-use / fuel	300	150
Metals	Recover for re-use	29	200
Soft Strip	Recover for re-use	1600	800
<b>Total</b>		<b>6,429</b>	<b>10,150</b>

The conversion factors in this plan to convert tonnes to cubic metres have been determined by DSM from internal historic data.

Contract Number: C9899

Contract Name: New Walk Centre, Leicester

### Forecasted Waste

The table below details both the estimated waste arisings pre-contract commencement and the measured amounts for this version of the plan for the demolition works

Waste Type	EWC Code	Action Code	Forecast Quantities		Actual Quantities	
			(m <sup>3</sup> )	(t)	(m <sup>3</sup> )	(t)
Concrete & Brick	17 01 07	R-O	4500	9000	0	0
Timber	17 02 01	R-O	300	150	0	0
Ferrous Metals	17 04 05	R-O	29	200	0	0
Asbestos Materials	17 06 01/05	W	1	2	0	0
Soft Strip	17 09 04	R-O	1600	800	0	0
		<b>Total</b>	<b>6,430</b>	<b>10,152</b>	<b>0</b>	<b>0</b>

Note : The action codes listed in the table above identify the following actions.

**R-S** Recover, recycle or re-use on site.

**R-O** Recover, recycle or re-use off site.

**W** Waste (note tenant's waste not included in DI or RM index calculation)

### Waste Carriers

- All of the persons removing or planned to remove the waste have been identified.
- All of the planned or used waste carriers have been identified and their registration numbers identified and verified.
- As required by section 34 of the Environmental Protection Act 1990 copies of, or references to the written description of all the wastes have been obtained.

Full Name	Short Name	Postcode	Registration Number
DSM Demolition Ltd	DSM	B8 1DE	CB/KN5773KS
European Metal Recycling Ltd	EMR	WA5 7NS	NSO/542383

Contract Number: C9899 Contract Name: New Walk Centre, Leicester

### Waste Management Facilities

- All of the planned or used waste facilities, operators and their permits or exemption from the need for a permit (under the Environmental Permitting (England and Wales) Regulations 2007 etc) have been verified as being valid.

Full Name	Short Name	Postcode	Registration Number
Lafarge (Cotesbach)	LAF COT	LE17 6AA	BK449/48089
Wastecycle (Wesley Street)	W WES	LE4 5PZ	EPR/EB3939DQ
Wastecycle (Wesley Street)	W WES	LE4 5PZ	EPR/EB3939DQ
EMR Coventry	EMR.C	CV6 5DJ	48147
A.E Burgess & Sons Limited	AEBL	LE4 6BY	43379

Short Name	Facility Type	Recovery Rate (%)	EWC Code(s) of Wastes Proposed To Be Taken There
LAF COT	Landfill	0	17 06 01 17 06 05
W WES	Transfer Station	100	17 02 01
W WES	Transfer Station	98.5	17 09 04
EMR.C	Recycling	100	17 04 07
AEBL	Transfer Station	100	17 01 07

The recovery rate in the table above is an overall rate and may be varied to individual material waste shown in below recovery tables

### Planned Waste Destinations

We have identified the waste management action proposed for each different waste type, including re-using, recycling, recovery and disposal, and have ensured that all waste from the site is dealt with in accordance with the waste duty of care in section 34 of the Environmental Protection Act 1990(3) and the Environmental Protection (Duty of Care) Regulations 1991(4); and materials will be handled efficiently and waste managed appropriately.