14. Project Name: Rally Park MUGA Department: Parks & Green Spaces

Project Ward name: Fosse Project Officer: Project Status: c) Delivery

Details of the Project:	Project proposal	Current position
Development of a new MUGA at Rally Park		The development of the new MUGA will be delivered by Highways as part of a larger project to provide a new cycle route and improved paths through Rally Park. The next phase of the footpath/cycle route works which will include the MUGA construction are currently being programmed.  Update: the base works have been completed by Highways and after a lengthy delay the contract with HAGS has been signed and they are due to commence the MUGA installation on site in early September.

Estimated Start Date: Apr '25 Estimated Completion: Oct '25

## **Contributions from Planning Applications**

Application no	Amount	Address	S106 requirement	Application Ward
20110288	£66,244.00	Bath Lane, Blackfriars Street, Ruding Street	Development of a MUGA at Rally Park	Fosse
20110288	£76,429.00	Bath Lane, Blackfriars Street, Ruding Street	Development of a MUGA at Rally Park	Fosse

Total £142,673.00