

LEICESTER CITY COUNCIL - HIGHWAY MANAGEMENT

HIGHWAY INSPECTION REGISTER

Street : DEAN ROAD, BELGRAVE WARD

Inspection Schedules:
03/10/2016 - 03/10/2018

From : To :

Inspection Schedule	Inspect. Date	Inspected By	Works Orders	Notes
001097	16/01/2017		16175669	No Repairs.
001134	07/08/2017		17182159	
001169	16/01/2018		17184707, 17184708	
001227	24/07/2018			

Revision 1.4

Leicester City Council - Highway Management - Works Order

FOOTWAY WORKS

Inspector		Order Number	17182159
Urgency Category	URGENCY CATEGORY B	FMIS Code	R100055N100342
Street Name	DEAN ROAD	Issued Date	07-August-2017
Area	LATIMER WARD	Complete by	09-August-2017

Locations in Street	Size	Work to do
46 L-C 7	x no	'FW MORTAR MISSING/BROKEN AROUND COVERS, STREET FURNITURE ETC. MAKE SAFE BY REPLACING WITH NEW MORTAR'

Item Code	Description of Work	Unit	Quantity
B0160122	Percentage addition to rates for Urgency Category B work. (see Appendix 1/13).	%	1.00
B1160105	Repair/replace mortar around street furniture, chamber covers, stop taps, etc..	no	1.00

Total Cost

Completed on _____

By _____

Leicester City Council - Highway Management - Works Order

FOOTWAY WORKS

Inspector		Order Number	17184708
Urgency Category	URGENCY CATEGORY B	FMIS Code	R100055N100342
Street Name	DEAN ROAD	Issued Date	17-January-2018
Area	LATIMER WARD	Complete by	22-January-2018

Locations in Street	Size	Work to do
13	1.50 x 1.00 m2	'F/W UNEVEN/BROKEN SLABS REMOVE SLABS & REPLACE WITH BITMAC TO MAKE SAFE'

Item Code	Description of Work	Unit	Quantity
B0160122	Percentage addition to rates for Urgency Category B work. (see Appendix 1/13).	%	1.00
B2010110	COMBINED RATE FOR REMOVING SLABS AND REPLACING WITH BITMAC	m2	1.50

Total Cost

Completed on _____

By _____

LEICESTER CITY COUNCIL - HIGHWAY MANAGEMENT

HIGHWAY INSPECTION REGISTER

Street : FINSBURY ROAD, BELGRAVE WARD

Inspection Schedules:
03/10/2016 - 03/10/2018

From : To :

Inspection Schedule	Inspect. Date	Inspected By	Works Orders	Notes
001097	16/01/2017		16175664, 16175665	
001134	07/08/2017			No Repairs.
001169	16/01/2018		17184709	
001227	24/07/2018			No Repairs.

Revision 1.4

Leicester City Council - Highway Management - Works Order

FOOTWAY WORKS

Inspector		Order Number	16175664
Urgency Category	URGENCY CATEGORY B	FMIS Code	R100055N100342
Street Name	FINSBURY ROAD	Issued Date	16-January-2017
Area	LATIMER WARD	Complete by	18-January-2017

Locations in Street	Size	Work to do
27-29	17.00 x 2.00 m2	'F/W UNEVEN/BROKEN SLABS REMOVE SLABS & REPLACE WITH BITMAC TO MAKE SAFE'

Item Code	Description of Work	Unit	Quantity
B0160122	Percentage addition to rates for Urgency Category B work. (see Appendix 1/13).	%	1.00
B2010110	COMBINED RATE FOR REMOVING SLABS AND REPLACING WITH BITMAC	m2	34.00

Total Cost

Completed on _____

By _____

Leicester City Council - Highway Management - Works Order

FOOTWAY WORKS

Inspector		Order Number	17184709
Urgency Category	URGENCY CATEGORY B	FMIS Code	R100055N100342
Street Name	FINSBURY ROAD	Issued Date	17-January-2018
Area	LATIMER WARD	Complete by	22-January-2018

Locations in Street	Size	Work to do
17	2.00 x 1.00 m2	'F/W UNEVEN/BROKEN SLABS REMOVE SLABS & REPLACE WITH BITMAC TO MAKE SAFE' 'F/W UNEVEN/ROCKING GRANITE KERBS RELAY OR MAKE SAFE BY REPLACING WITH BITMAC'

Item Code	Description of Work	Unit	Quantity
B0160122	Percentage addition to rates for Urgency Category B work. (see Appendix 1/13).	%	1.00
B2010110	COMBINED RATE FOR REMOVING SLABS AND REPLACING WITH BITMAC	m2	2.00
B0210115	Take up or down and set aside for re-use. Granite kerbing of any size.	m	2.00
B1115140	Relay. Granite kerbing 150 * 300mm, laid straight or curved exceeding 12m radius.	m	2.00

Total Cost

Completed on _____

By _____