

LEICESTER CITY COUNCIL - HIGHWAY MANAGEMENT

HIGHWAY INSPECTION REGISTER

Street : **MELTON ROAD, BELGRAVE WARD**

Inspection Schedules:
01/06/2018 - 23/12/2019

From : **Loughborough Road**

To : **Stafford Street**

Inspection Schedule	Inspect. Date	Inspected By	Works Orders	Notes
001237	09/08/2018	Vinny Taylor	18204291, 18204292, 18204293, 18204294, 18204295, 18204296, 18204297, 18204298, 18204299, 18204300	
001270	06/11/2018	Vinny Taylor	18206819, 18206820, 18206821, 18206822, 18206823, 18206824, 18206825, 18206826, 18206827, 18206828, 18206829, 18206830, 18206831, 18206832, 18206833	
001316	19/02/2019	Vinny Taylor	18210269, 18210270, 18210271, 18210272, 18210273, 18210274, 18210275, 18210276	
001368	29/04/2019	Vinny Taylor	19200796, 19200797, 19200798, 19200799, 19200800, 19200801, 19200802, 19200803, 19200804, 19200805	
001416	19/08/2019	Vinny Taylor	19204213, 19204214, 19204215, 19204216, 19204217, 19204218, 19204219, 19204220, 19204221	
001453	11/11/2019	Vinny Taylor	19206617, 19206618, 19206619, 19206620, 19206621, 19206622, 19206623, 19206624, 19206625, 19206626, 19206627	

Revision 1.4

Leicester City Council - Highway Management - Works Order

FOOTWAY WORKS

Inspector		Order Number	18204291
Urgency Category	CAT 3 6 WORKING DAYS	FMIS Code	R100052N100338
Street Name	MELTON ROAD	Issued Date	14-August-2018
Area	BELGRAVE WARD	Complete by	22-August-2018

Locations in Street	Size	Work to do
31 Jalaram Sweet Mart	2.00 x 1.00 m2	'FW SLABS UNEVEN/ROCKING RELAY OR MAKE SAFE BY REPLACING WITH BITMAC' 3+2+2=7

Item Code	Description of Work	Unit	Quantity
B2010101	COMBINED RATE FOR TAKING UP AND RELAYING SLABS PER SQ METRE	M2	2.00

Total Cost	£ 23.64
-------------------	----------------

Completed on _____

By _____

Leicester City Council - Highway Management - Works Order

FOOTWAY WORKS

Inspector		Order Number	18204292
Urgency Category	CAT 3 6 WORKING DAYS	FMIS Code	R100052N100338
Street Name	MELTON ROAD	Issued Date	14-August-2018
Area	BELGRAVE WARD	Complete by	22-August-2018

Locations in Street	Size	Work to do
31 Jalaram Sweet Mart	3.00 x 1.00 m2	'F/W UNEVEN/BROKEN SLABS REMOVE SLABS & REPLACE WITH BITMAC TO MAKE SAFE'

Item Code	Description of Work	Unit	Quantity
B2010110	COMBINED RATE FOR REMOVING SLABS AND REPLACING WITH BITMAC	m2	3.00

Total Cost	£ 125.49
-------------------	-----------------

Completed on _____

By _____

Leicester City Council - Highway Management - Works Order

FOOTWAY WORKS

Inspector		Order Number	19204216
Urgency Category	CAT 3 6 WORKING DAYS	FMIS Code	R100052N100338
Street Name	MELTON ROAD	Issued Date	19-August-2019
Area	BELGRAVE WARD	Complete by	28-August-2019

Locations in Street	Size	Work to do
39 Gani Tawa	1.80 x 0.60 m2	'F/W SLABS UNEVEN/ROCKING RELAY OR MAKE SAFE BY REPLACING WITH BITMAC' 3+2+2=7

Item Code	Description of Work	Unit	Quantity
B2010101	COMBINED RATE FOR TAKING UP AND RELAYING SLABS PER SQ METRE	M2	1.08

Total Cost	£ 12.77
-------------------	----------------

Completed on _____

By _____