

LEICESTER CITY COUNCIL - HIGHWAY MANAGEMENT

HIGHWAY INSPECTION REGISTER

Street : VICTORIA ROAD EAST, TROON WARD

Inspection Schedules:
01/01/2018 - 17/01/2020

From : Tailby Avenue

To : Gipsy Lane

Inspection Schedule	Inspect. Date	Inspected By	Works Orders	Notes
001180	09/03/2018		17185913, 17185914	
001196	07/06/2018		18202148, 18202149, 18202150	
001249	14/09/2018		18205213, 18205214	
001299	04/12/2018		18207657, 18207658, 18207659	
001344	28/02/2019		18210660, 18210661, 18210662, 18210663	
001384	28/05/2019		19201590	
001427	28/08/2019		19204398	
001458	06/12/2019		19207564, 19207565, 19207566	

Revision 1.4

Leicester City Council - Highway Management - Works Order

FOOTWAY WORKS

Inspector		Order Number	19207564
Urgency Category	CAT 3 6 WORKING DAYS	FMIS Code	R100052N100338
Street Name	VICTORIA ROAD EAST	Issued Date	06-December-2019
Area	TROON WARD	Complete by	16-December-2019

Locations in Street	Size	Work to do
Outside 157	3.00 x 1.00 m2	'F/W POTHOLE 60MM PATCH OR MAKE SAFE WITH BITMAC'
		3 2 2 = 7

Item Code	Description of Work	Unit	Quantity
B0720115	Hot poured bitumen to joints or cracks in the carriageway, maximum crack width 10mm.	m	3.00
B1126115	Saw cut to bituminous footway, up to 60mm depth.	m	3.00
B2010105	COMBINED RATE FOR BITMAC FOOTWAY PATCH 60MM THICK	M2	3.00

Total Cost	£ 103.50
-------------------	-----------------

Completed on _____	By _____
--------------------	----------

Leicester City Council - Highway Management - Works Order

FOOTWAY WORKS

Inspector		Order Number	19204398
Urgency Category	CAT 3 6 WORKING DAYS	FMIS Code	R100052N100338
Street Name	VICTORIA ROAD EAST	Issued Date	28-August-2019
Area	TROON WARD	Complete by	05-September-201

Locations in Street	Size	Work to do
Crossing next to 250	2.00 x 0.50 m2	'F/W POTHOLE 60MM PATCH OR MAKE SAFE WITH BITMAC' 3 2 2 = 7

Item Code	Description of Work	Unit	Quantity
B0720115	Hot poured bitumen to joints or cracks in the carriageway, maximum crack width 10mm.	m	2.00
B1126115	Saw cut to bituminous footway, up to 60mm depth.	m	2.00
B2010105	COMBINED RATE FOR BITMAC FOOTWAY PATCH 60MM THICK	M2	1.00

Total Cost	£ 39.03
-------------------	----------------

Completed on	By
_____	_____

Leicester City Council - Highway Management - Works Order

FOOTWAY WORKS

Inspector		Order Number	18210661
Urgency Category	CAT 3 6 WORKING DAYS	FMIS Code	R100052N100338
Street Name	VICTORIA ROAD EAST	Issued Date	28-February-2019
Area	TROON WARD	Complete by	08-March-2019

Locations in Street	Size	Work to do
Between "Best One" newsagents and nr 286	2.00 x 1.00 m2	'F/W UNEVEN/ROCKING BLOCKS RELAY/MAKE SAFE BY REPLACING WITH BITMAC' 'F/W MORTAR MISSING/BROKEN AROUND COVERS, STREET FURNITURE ETC. MAKE SAFE BY REPLACING WITH NEW MORTAR'

Item Code	Description of Work	Unit	Quantity
B2010104	COMBINED RATE FOR TAKING UP AND RELAYING BLOCKS	M2	2.00
B1160105	Repair/replace mortar around street furniture, chamber covers, stop taps, etc..	no	1.00

Total Cost	£ 90.64
-------------------	----------------

Completed on _____	By _____
--------------------	----------



Based upon O.S. mapping with the permission of the Controller of Her Majesty's Stationery Office ©Crown Copyright.
Unauthorised reproduction infringes ©Crown Copyright and may lead to prosecution.
Leicester City Council Licence No. LA 100019264, 17 January 2020

1:1024 at A4 